

**DESY Check List on Aug.11, 2003**

Y.Fujii (KEK)

## 1) Inspection on What to Borrow from Dr.Korbel

## a) Electronics (detailed e-mail on Aug.7 from S.Reiche)

- Whether we can borrow CAMAC modules as follows, and their specifications.

Interrupt register	none
Coincidence register	LRS2341S x 1
Scaler	unknown yet
ADC 2249A	many

and Number of empty slots for CAMAC crates

- Whether we can borrow NIM modules as follows, and their specifications.

analog dividers	analog splitters x some
discriminators	LRS 623 x 1 (octal, -30mV-min., individual threshold), LRS 620L x 5 (octal, -30mV-min., common threshold)
4-fold coincidence	LRS 365AL x 1 (dual, 4-input-majority, 1-veto, 4-output)
2-input 1-veto logic unit	LRS 622 x 1 (quad, 2-input, 5-output, 1-common-veto)
gate generators (with latch)	LRS 222 x 2 (dual, with Latch, 1-output), and many others
logic FI/FO	LRS 429 x 1 (quad 4in/4out or dual 8in/8out or 16in/16out )
clock	none
visual scalers	unknown yet
analog variable delays	2

and Number of empty slots for NIM crates

## b) HV supplies

module name and type, volage capacity, current capacity, and connector type for

- 2.0kV x 1 for MIP-Tagger (mandatory)
- +3.0kV x 2, -3.0kV x 2 for Tsukuba Drift Chambers (spare)
- 1.5kV x 4 for T1, T2 (spare)
- 1.0kV x 4 for KSMX (spare)

## c) LV supplies (mandatory)

- +6.5V and -6.5V (0.5A) for preamp of Tsukuba Drift Chamber
- +12V and -12V (2A) for preamp of SSMX APD preamp

## b) Cables (mandatory)

- BNC 30m x 150
- BNC 17m x 4

## c) Misc. (mandatory)

- gas Ar/ethane (50/50)
- synchroscope
- multimeter
- short lemo/connectors for circuit construction
- level/theodolite/tripods
- tool kits

- 2) Inspection on What to Borrow from ZEUS-Japan
- a) Step-down (240V->100V) voltage transformers, and their receptacle type (mandatory)
  - b) LV supplies (spare) ; votage and current capacities
  - c) Misc. (mandatory)
    - synchroscope
    - multimeter
    - tool kits

3) Inspection on DAQ PC and How to use DAQ-program

- a) PC
  - type
  - OS
  - Equipments, especially backup media
  - Interface with DAQ crate and device driver
- b) DAQ program
  - Name
  - Contact Person
  - Manual, if any
  - Learn how to change configuration
  - Learn how to use it
- c) DAQ configuration
  - Configuration (NIM/CAMAC/VME)
  - Interface with PC
  - Their LOGIC configuration
  - Used CAMAC modules and their type, specifications
  - Used NIM modules and their type, specifications
- d) Availability of IP-addresses
  - 5 addresses for notes of five persons

3) Inspection of Experimental Area

- Distance from T1, T2 to the counting room ; whether 10m-BNC can reach or not
- Size, Capacity, and moving span of the stage
- Supposed location of our detectors

4) Transportation of Packages (brief mail from Michael Roeseler on Aug.6)

- Contact Person at Bureau Michael Roeseler (V4)
- How to receive at DESY on Sep.8
- How to send out from DESY on Oct.1
- The way to charge to Nittsu for sending out
- Company name for sending back STRECK Transporte
- Tax-exemption procedures

## 5) Hostel

- Whether it is reserved, confirmed or not
- Where it is and how to go there
- Size/Area/Facility
- How good (or bad) it is
- Price, and how to pay

## 6) Discussion on Configuration/Schedule

- Availability of Korbel's HCAL data, put behind our SHmax
- Availability of Korbel's finger counter
- Whether we and they co-work or not
- Our plan for setup/data taking/withdrawal

## 7) Check Radiation Work Procedures

- Necessary Procedure
- Necessary documents to submit to DESY
- Film Budes / Dosi-meters